

10/9/19

EIFS on east elevation ongoing, pending installation of remaining flashings. Masonry clean and repair of joints at precast in progress. Punch list of Phase 1 Work (6-Story North, East, and South elevations) on 10/14. Scaffolding demobe on 10/31. Logistics for access after removal of scaffolding under review by Dawson (General Contractor). Anti-graffiti mockup location reviewed and confirmed during site-walk with WCFM (Whatcom County Facilities Management), Dawson, and HKP (Architect). Roof 2 Punch list for 10/21 (tentatively) along with EIFS punch list at Roof 9 EIFS repairs. Punch list date to be confirmed once sheet metal flashings and joint sealant submittals have been approved. Phase 3 west and Roof 15 on hold until electrical cables are removed then gas line to be removed. WCFM asked that these COP's (Change Order Proposals) be expedited so the work can begin asap.