

PROJECT BUDGET NAME: Academy Road Stormwater Improvements PBB 364100

Reporting Quarter/Year: 2021 Q3 **DEPARTMENT:** Public Works

Project Description

This project, constructed jointly with the City of Bellingham, treats runoff from approximately 80 acres. Project elements include a pretreatment unit, media filtration system, high flow bypass, and a vegetated buffer along the lake front.

Permits Required

HPA, SEPA, Corps of Engineers, CLR/CAO, Shorelines


Project Status

The project was in part funded by a National Estuary Program (NEP) grant and a Water Quality (WQ) grant, both from Washington State Department of Ecology.

The project is complete as designed.

There have been some performance issues with the treatment element. A consultant has been selected and is now under contract to provide preliminary analysis and to work with Whatcom County and City of Bellingham to begin developing redesign alternatives. The initial activities of the consultant work is underway. Work includes developing a list of alternatives to review with the City and the proceeding to final design which will be continuing over the next few months.

Estimated Completion Date (mo./yr.) and % Weight of Each Phase ; Total % Complete Overall Project



Total 100 % Complete Overall Project

Funding Sources

Source	Original Funding	Amendments	Current Funding
Federal	\$ 0	\$ 0	\$ 0
State	\$ 0	\$ 915,070	\$ 915,070
Local	\$ 1,109,000	-\$ 733,235	\$ 375,765
Total	\$ 1,109,000	\$ 181,835	\$ 1,290,835

Project Budget Status

Description	Original Budget	Amendments	Current Budget	Life to Date 9/30/2021	%	Remaining Balance
Revenue	\$ 1,109,000	\$ 181,835	\$ 1,290,835	\$ 1,244,001	96.4%	\$ 46,834
Expenditure	\$ 1,109,000	\$ 181,835	\$ 1,290,835	\$ 1,145,536	88.7%	\$ 145,299

*Estimated percent complete represents the approximate proportion of time toward project completion beginning with creation of project budget.